# SANMITRA TECHNOLOGICAL CORPORATION

STC

(ISO 9001:2015 Certified Third Party Quality Control Certification
& Project Management Consultancy Organisation,
with NABL MOU for Testing and Calibration)

E-Mail : sanmitracorp@gmail.com, sanmitratechcorp@gmail.com
Ph : +91 9483808172 / 6364311207


Ref. No.:

Date :

To

**Executive Engineer**
**Project Division ,Dasarahalli Zone,**
**Bruhat Banglore Mahanagar Palike**
**Bangalore.**

## CERTIFICATE

**Reference: BBMP/EE/PD/WO/0009/2019-20**

**Name of the work: Providing Project Management Consultancy Services for the works to be taken up in MEI layout surrounding in ward No.14( ( package-2) Project Division ,Dasarahalli ,BBMP,Bangalore.**

This is to certified that the 1st and Part bill of the Above said work has been Executed Satisfactory and the Quantities of work done has also been certified .

Thanking You,

Asst. Executive Engineer
Project Division, Dasrahalli
BBMP, Bangalore

With Regards,
For Sanmitra Technological Corporation

Authorized Signature
Sanmitra Technological Corporation



Scanned with CamScanner

SANMITRA TECHNOLOGICAL CORPORATION
STC
(ISO 9001:2015 Certified Third Party Quality Control Certification
& Project Management Consultancy Organisation,
with NABL MOU for Testing and Calibration)
E-Mail : sanmitracorp@gmail.com, sanmitratechcorp@gmail.com
Ph : +91 9483808172 / 6364311207

Ref. No.

Date :

To

**Executive Engineer**
**Project Division ,Dasarahalli Zone,**
**Bruhat Banglore Mahanagar Palike**
**Bangalore.**

COMPLIANCE REPORT

Dear Sir,

Reference: BBMP/EE/PD/WO/0009/2019-20 Dated:11/12/2019

**Name of the work: Providing Project Management Consultancy Services for the works to be taken up in MEI layout surrounding in ward No.14( ( package-2) Project Division ,Dasarahalli ,BBMP,Bangalore.**

**With Respect to the above cited subject & name of the work ,we have Supervised the work and the quantity and Quality of bellow mentioned items of the work was found to be completed Satisfactorily for the 1st and part bill**

| Sl no | Description of work | Unit | Qty |
|---|---|---|---|
| 01 | Earthwork excavation by manual means for roads, drains& Similar works in ordinary excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. (Page no 144., I.No.19.1 of KPWD S.R 2018-19) | Cum | 1720.45 |
| 02 | KSRB M2100-10.Providing and laying in position plain cement concrete of mix 1:3:6 with ope cement @220kgs with 20 mm and down size graded granite metal course aggregate @0.84cum and fine aggregates @0.56 cum machine mixed,laid in layers not exceeding 15cms thick well compacted in foundation,plinth and cills including cost of all materials,labour,HOM OF machinary, curing complete as per specification (Pg No-12,Item No.27.18 of KPWD S.R 2018-19) | Cum | 395.76 |

Asst. Executive Engr
Project Division, Dasrahalli Zone
BBMP, Bangalore

Sanmitra Technological Corporation



Scanned with CamScanner

SANMITRA TECHNOLOGICAL CORPORATION
(ISO 9001:2015 Certified Third Party Quality Control Certification
& Project Management Consultancy Organisation,
with NABL MOU for Testing and Calibration)
E-Mail : sanmitracorp@gmail.com, sanmitratechcorp@gmail.com
Ph : +91 9483808172 / 6364311207

STC

BADAMI

Ref. No.:

Date :

| | | | |
|---|---|---|---|
| 03 | Providing and laying plain/reinforced cement concrete forside drains usingM20 nominal mix concrete with OPC at 340 kgs. with 20mm and downsizegranite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 machine mixed, well compacted for walls and bottom including centering,shuttering, cost of materials, HOM of machinery, curing etc., completeexcluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications. | Cum | 553.04 |
| 04 | KSRRB M2100-17.2. Providing and laying Plain I Reinforced Cement Concrete design mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates @ 0.47cum, with superplasticizer @3lts confirmingto IS9103-1999 Reaffirmed 2008,Open Foundation complete as per Drawing and Technical Specification including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.MORTH Specification No. 1500,1700 & 2100 | Cum | 0.00 |
| 05 | KSRB 4.9.2 : Providing T .M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 for TMT Bars Fe500 Complete with all lead and lift and as per the direction of the Engineer-in-Charge. | Tonne | 39.27 |
| 06 | Providing and fixing RCC precast cover slab of 250 mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including formwork, lift charges, curing and concrete finished surfaces on both sides etc., complete as per drawing and directions of engineer-in-charge.Data rate | Sqm | 100.80 |
| 07 | Providing and laying pre-cast drain cover slabs of 100mm thickness in C.M (1:3) including cost and of all materials, labour,curing transportaion loading and unloading etc. as per directions of the Engineer-in-charge of the work. | Sqm | 1369.71 |

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Ba...

Sanmitra Technological Corporation



Scanned with CamScanner

# SANMITRA TECHNOLOGICAL CORPORATION

STC

(ISO 9001 2015 Certified Third Party Quality Control Certification
& Project Management Consultancy Organisation,
with NABL MOU for Testing and Calibration)

E-Mail : sanmitracorp@gmail.com, sanmitratechcorp@gmail.com
Ph : +91 9483808172 / 6364311207


BADAMI Ref. No.

Date :

| | | | |
|---|---|---|---|
| 08 | Providing granite slabs of selected quality roughly dressed and fixed in cement mortar 1:6 including fixing curing etc., complete . Using 10cm thick slabs (Page No.27 item No. 5.31.2 of KPWD S.R 2018-19). | Sqm | 543.51 |
| 09 | KSRB 5-8.2 : Providing two line dressing to granite stonelab granite stone masonry as per specifications. KBS 5.1.13 | Sqm | 545.31 |
| 10 | KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications, (only chamfered length shall be recorded) KBS 5.1.13 | Sqm | 545.31 |
| 11 | Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork,curing,including cost of all materials, labour, hire charges of machinery, loading,unloading, lead and lift, transportation etc., complete | No,s | 2684.00 |
| 12 | KSRRB 500-4 Providing and applying primer coat for surfaces of medium porosity like cement stabilized soil base @ 0.90kg/sqm over prepared surface with S.S bitumen emulsion using bitumen tanker fitted with spray set (excluding cleaning of road surface) including cost of all material, labour, TOM complete as per specifications. Clause 501 of MORTH V revision | Sqm | 382.40 |
| 13 | Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces,with materials, labour complete as per specifications. MORTH Chapter 8 | Sqm | 483.12 |

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Sanmitra Technological Corporation



Scanned with CamScanner